

ID	Task Mode	Task Name	Predecessors	Resource Names	Duration	Start	Aug 28, '22							Sep 4, '22						
							W	T	F	S	S	M	T	W	T	F	S	S	M	T
1	→	<b>2345-07-71 W. Drexel Ave</b>			<b>122 days</b>	<b>Sun 4/17/22</b>														
41	→	<b>Phase 2</b>			<b>44 days</b>	<b>Sat 7/16/22</b>														
57	→	Diamond Grind	55	Tough Cut	7 days	Mon 8/22/22														
58	→	Feather Grinding		ZTI	2 days	Sat 8/27/22														
59	→	Sidewalk ,Curb Ramps and (57		ZTI	7 days	Wed 8/24/22														
60	→	Restoration	59FS-2 days	KUEHNE	3 days	Tue 8/30/22														
61	→	Finalize Ped Buttons/Signal	59FS-1 day	PRO ELECTRIC	1 day	Wed 8/31/22														
62	→	Signage and Striping	59FS-2 days	CENTURY,KUEHNE	3 days	Tue 8/30/22														
63	→	Remove Traffic Control	59,62	CTC	1 day	Fri 9/2/22														
64	→	Substantial Completion	61,62,63		0 days	Fri 9/2/22														
65	→	Post IRI		Payne and Dolan	0 days	Tue 9/6/22														

Project: 20220331drexel.mpp  
Date: Thu 8/25/22

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			